

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION

(1) County Putnam(2) Township Put. Valley

(3) DEC Well Number

P1612

WELL COMPLETION REPORT

LOG *

(4) OWNER VS Construction Corp.		Ground Surface EL. _____ ft. above sea level	
(5) ADDRESS 37 Croton Dam Road, Ossining, NY 10562		Top Of Casing is located <u>+1</u> ft. above (+) or below (-) ground surface	
(6) LOCATION OF WELL (See Instructions On Reverse) Show Lat/Long if available and method used: <input type="checkbox"/> GPS <input type="checkbox"/> DEC Website <input type="checkbox"/> Map Interpolation		Mills Street, Strawberry Knolls Subd., Putnam Valley, NY (Lot #6)	
(7) DEPTH OF WELL BELOW LAND SURFACE (Feet) 565'	(8) DEPTH TO GROUNDWATER BELOW LAND SURFACE (Feet) N/A	DATE MEASURED	
CASINGS		TOP OF WELL	
(9) DIAMETER 6" in.		0'	
(10) LENGTH 32' ft.		Drilling in overburden clay and	
(11) GROUT TYPE / SEALING portland cement	(12) GROUT / SEALING INTERVAL (Feet) FROM 17' TO 32'		
SCREENS			
(13) MAKE & MATERIAL	(14) OPENINGS	17'	
(15) DIAMETER in.	in.	Drilling in rock for casing	
(16) LENGTH ft.	ft.		
(17) DEPTH TO TOP OF SCREEN, FROM TOP OF CASING (Feet)			
YIELD TEST			
(18) DATE 3/29/01	(19) DURATION OF TEST 6 hours	32'	
(20) LIFT METHOD <input checked="" type="checkbox"/> Pump <input type="checkbox"/> Air Lift <input type="checkbox"/> Bail	(21) STABILIZED DISCHARGE (GPM) 5 gpm	Set 32' of 6" casing	
(22) STATIC LEVEL PRIOR TO TEST (feet/inches below top of casing) 20'	(23) MAXIMUM DRAWDOWN (Stabilized) (feet/inches below top of casing) 500'	Drilling in rock granite	
(24) RECOVERY (Time in hours/minutes) 2 hours	(25) Was the water produced during test discharged away from immediate area? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>		
PUMP INSTALLATION			
(26) PUMP INSTALLED? YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	(27) DATE 3/29/01	(28) PUMP INSTALLER P. F. Beal & Sons, Inc.	
(29) TYPE submersible	(30) MAKE Goulds	(31) MODEL 5GS10412	
(32) MAXIMUM CAPACITY (GPM) 5 gpm	(33) PUMP INSTALLATION LEVEL FROM TOP OF CASING (Feet) 520'		
(34) METHOD OF DRILLING <input checked="" type="checkbox"/> Rotary <input type="checkbox"/> Cable Tool <input type="checkbox"/> Other _____	(35) USE OF WATER (see instructions for choices) residential		
(36) DATE DRILLING WORK STARTED 3/1/01	(37) DATE DRILLING WORK COMPLETED 3/2/01		
(38) DATE REPORT FILED 5/21/01	(39) DRILLER & COMPANY Perry L. Beal P. F. Beal & Sons, Inc.	(40) DEC REGISTRATION NO. NYRD10105	
* Show log of geologic materials encountered with depth below ground surface, water bearing beds and water levels in each; casings; screens; pump; additional pumping tests and other matters of interest, e.g., water quality (sulphur, salt, methane). Describe repair work. Attach separate sheet if necessary.		565'	
See further instructions titled "Instructions for New York State Well Completion Report".		BOTTOM OF HOLE	
NYSDEC COPY			

LOCATION SKETCH - Indicate north

P1612



