

C 46

CROTON FALLS

Westchester County Department of Health
Division of Environmental Sanitation

P1006

41 22 27 73 40 59

WELL COMPLETION REPORT

This report is to be completed by well driller and submitted to Health Department, together with laboratory report of analysis of water sample indicating water is of satisfactory bacterial quality, before certificate of construction compliance is issued.

Well construction to be in accordance with Bulletin SD-62
"RULES & REGULATIONS RELATING TO INDIVIDUAL WATER SUPPLIES"

500 5

LOCATION: MUNICIPALITY Town of Croton SECTION _____ BLOCK _____ LOT 21

WELL OWNER: UNisphere Realty Cherry Hill MAHOPAC N.Y.
Name Street Address City and Town

WELL DRILLER: J. Tortish & Sons MAPLE AVE ARMONK N.Y.
Name Street Address City and Town

CASING DETAILS		YIELD TEST		WATER LEVEL		SCREEN DETAILS	
Length,	Feet	Bailed or X Pumped	6 Hours	Static:	39 Feet	Make:	
Diameter:	6 Inches	Yield:	5 G.P.M.	When Bailed or Pumped	500 Feet	Length	Slot Ft. Size
Kind:	Steel					Diameter	In.
TOTAL DEPTH OF WELL		600		FEET			

WELL LOG

Depth From Ground Surface	Give description of formations penetrated, such as: peat, silt, sand, gravel, clay, hardpan, shale, sandstone, granite, etc. Include size of gravel (diameter) and sand (fine, medium, coarse), color of material, structure (Loose, packed, cemented, soft, hard). For example: 0 ft. to 27 ft. fine, packed, yellow sand; 27 ft. to 134 ft. gray granite.
0 Ft. to 17 Ft.	HARD PAN
17 Ft. to 246 Ft.	GRAY ROCK
246 Ft. to 408 Ft.	BLACK ROCK
408 Ft. to 515 Ft.	GRAY ROCK
515 Ft. to 560 Ft.	BLACK ROCK
560 Ft. to 600 Ft.	BROWN ROCK
Ft. to Ft.	
Ft. to Ft.	

Date Well Was Completed 11/30/77 Date of Report 2/21/78

Well Driller James Tortish Signature