

C85

LAKE CAROL  
41 24 41 73 43 10

Westchester County Department of Health  
Division of Environmental Sanitation

P1026

WELL COMPLETION REPORT

720 5

This report is to be completed by well driller and submitted to Health Department, together with laboratory report of analysis of water sample indicating water is of satisfactory bacterial quality, before certificate of construction compliance is issued.

Well construction to be in accordance with Bulletin SD-62  
"RULES & REGULATIONS RELATING TO INDIVIDUAL WATER SUPPLIES"

LOCATION: MUNICIPALITY MAHOPAC SECTION \_\_\_\_\_ BLOCK \_\_\_\_\_ LOT \_\_\_\_\_

WELL OWNER: LynLil Builders CRANE Rd MAHOPAC NY  
Name Street Address City and Town

WELL DRILLER: Torkish & Sons MAPLE Ave ARMONK NY  
Name Street Address City and Town

CASING DETAILS		YIELD TEST		WATER LEVEL		SCREEN DETAILS	
Length, <u>85</u> Feet	or Pumped <u>6</u>	Bailed	Hours	Static: <u>25</u>	Feet	Make:	Slot Length Ft.
		(measure from land surface)					
Diameter: <u>6</u> Inches	Yield: <u>10</u>	G.P.M.					
Kind: <u>Steel</u>							

TOTAL DEPTH OF WELL 305 FEET

WELL LOG

Depth From Ground Surface | Give description of formations penetrated, such as: peat, silt, sand, gravel, clay, hardpan, shale, sandstone, granite, etc. Include size of gravel (diameter) and sand (fine, medium, coarse), color of material, structure (Loose, packed, cemented, soft, hard). For example: 0 ft. to 27 ft. fine, packed, yellow sand; 27 ft. to 134 ft. gray granite.

0 Ft. to 73 Ft. | HARD PAN

73 Ft. to 120 Ft. | GRAY GRANITE

120 Ft. to 305 Ft. | GREEN "

Ft. to Ft. |

Date Well Was Completed 3/11/85 Date of Report 4/8/85

Well Driller Quane Torkish Signature