

K34 OSCAWANA

WELL COMPLETION REPORT  
3/71

41 28 43 73 46 45

PUTNAM COUNTY DEPARTMENT OF HEALTH  
Division of Environmental Health Services  
COUNTY OFFICE BUILDING - CARMEL, NEW YORK

This report is to be completed by well driller and submitted to County Health Department together with laboratory report of analysis of water sample indicating water is of satisfactory bacterial quality before certificate of construction compliance is issued.

REPORT MUST BE SUBMITTED WITHIN 30 DAYS OF WELL COMPLETION

P1055

OWNER	NAME John Covais		ADDRESS	
LOCATION OF WELL	(No. & Street) Sagmore Rd		(Town) Kent	
PROPOSED USE OF WELL	<input checked="" type="checkbox"/> DOMESTIC	<input type="checkbox"/> BUSINESS ESTABLISHMENT	<input type="checkbox"/> FARM	<input type="checkbox"/> TEST WELL
	<input type="checkbox"/> PUBLIC SUPPLY	<input type="checkbox"/> INDUSTRIAL	<input type="checkbox"/> AIR CONDITIONING	<input type="checkbox"/> OTHER (Specify)
DRILLING EQUIPMENT	<input type="checkbox"/> ROTARY	<input checked="" type="checkbox"/> COMPRESSED AIR PERCUSSION	<input type="checkbox"/> CABLE PERCUSSION	<input type="checkbox"/> OTHER (Specify)
CASING DETAILS	LENGTH (feet) 35'	DIAMETER (inches) 7	WEIGHT PER FOOT 26	<input checked="" type="checkbox"/> THREADED <input type="checkbox"/> WELDED
	DRIVE SHOE <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		WAS CASING GROUTED? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
YIELD TEST	<input type="checkbox"/> BAILED	<input type="checkbox"/> PUMPED	<input checked="" type="checkbox"/> COMPRESSED AIR	HOURS 2
WATER LEVEL	MEASURE FROM LAND SURFACE - STATIC (Specify feet) 10		DURING YIELD TEST (feet) total drawdown	
	Depth of Completed Well in feet below Land surface: 240'			YIELD (G.P.M.) 30
SCREEN DETAILS	MAKE			LENGTH OPEN TO AQUIFER (feet)
	SLOT SIZE	DIAMETER (inches)	IF GRAVEL PACKED:	Diameter of well including gravel pack (inches):

670, L

DEPTH FROM LAND SURFACE		FORMATION DESCRIPTION	Sketch exact location of well with distances, to at least two permanent landmarks.
FEET	TO FEET		
0	20'	sand and bankrun	
20	240	ledge	

If yield was tested at different depths during drilling, list below

FEET	GALLONS PER MINUTE

DATE WELL COMPLETED 2/8/74	DATE OF REPORT 2/11/74	WELL DRILLER (Signature) Blaney M. Bepko
-------------------------------	---------------------------	---