WELL COMPLETION REPORT 3/71

41 260 46

LAKE CARNEL

## PUTNAM COUNTY DEPARTMENT OF HEALTH

Division of Environmental Health Services COUNTY OFFICE BUILDING - CARMEL, NEW YORK

P1066

This report is to be completed by well driller and submitted to County Health Department together with laboratory report of analysis of water sample indicating water is of satisfactory bacterial quality before certificate of construction compliance is issued.

REPORT MUST BE SUBMITTED WITHIN 30 DAYS OF WELL COMPLETION

ADDRESS NAME OWNER McGlasson Builders Gleneida Ave. Carmel. NY (No. & Street) (Town) (Lot Number) LOCATION OF WELL Mead Rd. Kent BUSINESS DOMESTIC ESTABLISHMENT FADM TEST WELL PROPOSED USE OF PUBLIC AIR WELL OTHER SUPPLY INDUSTRIAL CONDITIONING (Specify) COMPRESSED DRILLING OTHER (Specify) ROTARY AIR PERCUSSION PERCUSSION EQUIPMENT LENGTH (feet) DIAMETER (Inches) WEIGHT PER FOOT DRIVE SHOE WAS CASING GROUTEDY CASING THREADED WELDED XX YES XX YES NO DETAILS 131 19 HOURS G.P.M. YIELD (G.P.M.) YIELD 20 20 PUMPED BAILED COMPRESSED AIR TEST. MEASURE FROM LAND SURFACE-STATIC (Specify feet) DURING YIELD TEST (feet) WATER Depth of Completed Well LEVEL in feet below Land surfaces 401 total drawdown 200 MAKE LENGTH OPEN TO AQUIFER (feet) SCREEN SLOT SIZE GRAVEL SIZE (Inches) FROM (Ieel) DIAMETER (Inches) TO (test) DETAILS IF GRAVEL Diameter of well including PACKED: gravel pack (Inches): DEPTH FROM LAND SURFACE Sketch exact location of well with distances, to at least two permanent landmarks. FORMATION DESCRIPTION FEET to FEET clay overburden 0 110 200 ledge 110 If yield was tested at different depths during drilling, list below GALLONS PER MINUTE FEET DATE WELL COMPLETED DATE OF REPORT WELL DRILLER (Signature) 4/14/79 5/21/79