

WELL COMPLETION REPORT
3/71

154
LAKE CARMEL
41 28 30 93 40 03

PUTNAM COUNTY DEPARTMENT OF HEALTH
Division of Environmental Health Services
COUNTY OFFICE BUILDING - CARMEL, NEW YORK

This report is to be completed by well driller and submitted to County Health Department together with laboratory report of analysis of water sample indicating water is of satisfactory bacterial quality before certificate of construction compliance is issued.

REPORT MUST BE SUBMITTED WITHIN 30 DAYS OF WELL COMPLETION

P1073

OWNER	NAME M & H Custom Homes		ADDRESS Deacon Smith Hill Rd. Holmes, NY	
LOCATION OF WELL	(No. & Street) Ontario Rd.		(Town) Kent	(Lot Number) 8 & 9
PROPOSED USE OF WELL	<input checked="" type="checkbox"/> DOMESTIC	<input type="checkbox"/> BUSINESS ESTABLISHMENT	<input type="checkbox"/> FARM	<input type="checkbox"/> TEST WELL
	<input type="checkbox"/> PUBLIC SUPPLY	<input type="checkbox"/> INDUSTRIAL	<input type="checkbox"/> AIR CONDITIONING	<input type="checkbox"/> OTHER (Specify) B2D S
DRILLING EQUIPMENT	<input type="checkbox"/> ROTARY	<input checked="" type="checkbox"/> COMPRESSED AIR PERCUSSION	<input type="checkbox"/> CABLE PERCUSSION	<input type="checkbox"/> OTHER (Specify)
CASING DETAILS	LENGTH (feet) 20	DIAMETER (inches) 6	WEIGHT PER FOOT	<input checked="" type="checkbox"/> THREADED <input type="checkbox"/> WELDED <input checked="" type="checkbox"/> DRIVE SHOE YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> WAS CASING GROUTED? YES <input type="checkbox"/> NO
YIELD TEST	<input type="checkbox"/> BAILED	<input type="checkbox"/> PUMPED	<input checked="" type="checkbox"/> COMPRESSED AIR	HOURS 2 G.P.M. 20 YIELD (G.P.M.) 20
WATER LEVEL	MEASURE FROM LAND SURFACE - STATIC (Specify feet) 20		DURING YIELD TEST (feet) <u>130</u> Depth of Completed Well in feet below Land surface: 130'	
SCREEN DETAILS	MAKE			LENGTH OPEN TO AQUIFER (feet)
	SLOT SIZE	DIAMETER (inches)	IF GRAVEL PACKED	Diameter of well including gravel pack (inches): GRAVEL SIZE (inches) FROM (feet) TO (feet)

DEPTH FROM LAND SURFACE FEET to FEET		FORMATION DESCRIPTION	Sketch exact location of well with distances, to at least two permanent landmarks.
0	2	overburden	
2	130	granite	

If yield was tested at different depths during drilling, list below

FEET	GALLONS PER MINUTE

DATE WELL COMPLETED 3/18/83	DATE OF REPORT 4/18/83	WELL DRILLER (Signature) <i>Walter M. Burt</i>
--------------------------------	---------------------------	---