

WELL COMPLETION REPORT

3/71

PUTNAM COUNTY DEPARTMENT OF HEALTH

Division of Environmental Health Services

COUNTY OFFICE BUILDING - CARMEL, NEW YORK

LAKE CARMEL
41 29 01 93 42 03

This report is to be completed by well driller and submitted to County Health Department together with laboratory report of analysis of water sample indicating water is of satisfactory bacterial quality before certificate of construction compliance is issued.

REPORT MUST BE SUBMITTED WITHIN 30 DAYS OF WELL COMPLETION

P 1088

OWNER	NAME DAVID PEARLMAN		ADDRESS WHANGTOWN RD, CARMEL			
LOCATION OF WELL	(No. & Street)		(Town)		(Lot Number)	
PROPOSED USE OF WELL	<input checked="" type="checkbox"/> DOMESTIC	<input type="checkbox"/> BUSINESS ESTABLISHMENT	<input type="checkbox"/> FARM	<input type="checkbox"/> TEST WELL	685 V	
	<input type="checkbox"/> PUBLIC SUPPLY	<input type="checkbox"/> INDUSTRIAL	<input type="checkbox"/> AIR CONDITIONING	<input type="checkbox"/> OTHER (Specify)		
DRILLING EQUIPMENT	<input checked="" type="checkbox"/> ROTARY	<input type="checkbox"/> COMPRESSED AIR PERCUSSION	<input type="checkbox"/> CABLE PERCUSSION	<input type="checkbox"/> OTHER (Specify)		
CASING DETAILS	LENGTH (feet) 20	DIAMETER (inches) 6	WEIGHT PER FOOT 19	<input checked="" type="checkbox"/> THREADED <input type="checkbox"/> WELDED	DRIVE SHOE <input type="checkbox"/> YES <input type="checkbox"/> NO	WAS CASING GROUTED? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
YIELD TEST	<input type="checkbox"/> BAILED	<input type="checkbox"/> PUMPED	<input checked="" type="checkbox"/> COMPRESSED AIR	HOURS 6	G.P.M. 6.5	YIELD (G.P.M.)
WATER LEVEL	MEASURE FROM LAND SURFACE - STATIC (Specify feet) 20		DURING YIELD TEST (feet) <u>130</u>		Depth of Completed Well in feet below Land surface: 130	
SCREEN DETAILS	MAKE					LENGTH OPEN TO AQUIFER (feet)
	SLOT SIZE	DIAMETER (inches)	IF GRAVEL PACKED:	Diameter of well including gravel pack (Inches):	GRAVEL SIZE (inches)	FROM (feet) TO (feet)

DEPTH FROM LAND SURFACE		FORMATION DESCRIPTION	Sketch exact location of well with distances, to at least two permanent landmarks.
FEET	to FEET		
0	3	Hardpan	
3	130	granite	

If yield was tested at different depths during drilling, list below

FEET	GALLONS PER MINUTE

DATE WELL COMPLETED 9-15-71	DATE OF REPORT 10-26-71	WELL DRILLER (Signature) H. L. P. [Signature]
--------------------------------	----------------------------	--