

This report is to be completed by well driller and submitted to County Health Department together with laboratory report of analysis of water sample indicating water is of satisfactory bacterial quality before certificate of construction compliance is issued.

REPORT MUST BE SUBMITTED WITHIN 30 DAYS OF WELL COMPLETION

P1096

OWNER	NAME Hal Barrett		ADDRESS Deacon Smith Hill Rd. Helmes	
LOCATION OF WELL	(No. & Street) Deacon Smith Hill Rd.		(Town) Patterson	(Lot Number) 1
PURPOSE OF WELL	<input checked="" type="checkbox"/> DOMESTIC	<input type="checkbox"/> BUSINESS ESTABLISHMENT	<input type="checkbox"/> FARM	<input type="checkbox"/> TEST WELL
	<input type="checkbox"/> PUBLIC SUPPLY	<input type="checkbox"/> INDUSTRIAL	<input type="checkbox"/> AIR CONDITIONING	<input type="checkbox"/> OTHER (Specify)
DRILLING EQUIPMENT	<input type="checkbox"/> ROTARY	<input checked="" type="checkbox"/> COMPRESSED AIR PERCUSSION	<input type="checkbox"/> CABLE PERCUSSION	<input type="checkbox"/> OTHER (Specify)
	CASING DETAILS	LENGTH (feet) 20	DIAMETER (inches) 6	WEIGHT PER FOOT 19
YIELD TEST	<input type="checkbox"/> BAILED	<input type="checkbox"/> PUMPED	<input checked="" type="checkbox"/> COMPRESSED AIR	HOURS 2
	MEASURE FROM LAND SURFACE - STATIC (Specify feet) 18		DURING YIELD TEST (feet) total drawdown	
SCREEN DETAILS	MAKE			DEPTH OF COMPLETED WELL in feet below land surface: 200
	SLOT SIZE	DIAMETER (inches)	IF GRAVEL PACKED	LENGTH OPEN TO AQUIFER (feet)
		Diameter of well including gravel pack (inches):		GRAVEL SIZE (inches) FROM (feet) TO (feet)

590 5

DEPTH FROM LAND SURFACE FEET to FEET		FORMATION DESCRIPTION
0	6	overburden
6	200	ledge

Sketch exact location of well with distances, to at least two permanent landmarks.

If yield was tested at different depths during drilling, list below

FEET	GALLONS PER MINUTE

Boyd Artesian Well Co., Inc.
 R. D 5 - Route 52
 Carmel, N. Y 10512

DATE WELL COMPLETED 6/12/78	DATE OF REPORT 6/29/78	WELL DRILLER (Signature) <i>Thy Mr Boyd</i>
--------------------------------	---------------------------	--