

C100

# LAKE CARMEL

Westchester County Department of Health  
Division of Environmental Sanitation

P903

41 25 08 73 43 35

## WELL COMPLETION REPORT

This report is to be completed by well driller and submitted to Health Department, together with laboratory report of analysis of water sample indicating water is of satisfactory bacterial quality, before certificate of construction compliance is issued.

Well construction to be in accordance with Bulletin SD-62  
"RULES & REGULATIONS RELATING TO INDIVIDUAL WATER SUPPLIES"

730 5

LOCATION: MUNICIPALITY Town of Carmel SECTION \_\_\_\_\_ BLOCK \_\_\_\_\_ LOT C

WELL OWNER: Mr + Mrs MARINO Dixon Rd Mahopac  
Name Street Address City and Town

WELL DRILLER: Torkish & Sons Maple Ave Armonk N.Y.  
Name Street Address City and Town

CASING DETAILS		YIELD TEST		WATER LEVEL		SCREEN DETAILS	
Length: <u>52</u> Feet	Bailed or Pumped	Yield: <u>5</u>	G.P.M. or Pumped	Static: <u>40</u>	When Bailed or Pumped	Feet	Make:
Diameter: <u>6</u> Inches	Kind: <u>Steel</u>					Length	Slot Size
						Diameter	In.

TOTAL DEPTH OF WELL 425 FEET

### WELL LOG

Depth From Ground Surface	Give description of formations penetrated, such as: peat, silt, sand, gravel, clay, hardpan, shale, sandstone, granite, etc. Include size of gravel (diameter) and sand (fine, medium, coarse), color of material, structure (Loose, packed, cemented, soft, hard). For example: 0 ft. to 27 ft. fine, packed, yellow sand; 27 ft. to 134 ft. gray granite.	
0 Ft. to 42 Ft.	HARD PAN CLAY	1
42 Ft. to 210 Ft.	GREEN GRANITE	2
210 Ft. to 320 Ft.	SALT & PEPPER GRANITE	3
320 Ft. to 425 Ft.	GRAY GRANITE	4
Ft. to Ft.		

Date Well Was Completed 12/29/80 Date of Report 1/20/81

Well Driller Thomas Torkish  
Signature