

6241

LAKE CARMEL

41 23 24 73 42 26

Westchester County Department of Health  
Division of Environmental Sanitation

P 986

WELL COMPLETION REPORT

This report is to be completed by well driller and submitted to Health Department, together with laboratory report of analysis of water sample indicating water is of satisfactory bacterial quality, before certificate of construction compliance is issued.

Well construction to be in accordance with Bulletin SD-62  
"RULES & REGULATIONS RELATING TO INDIVIDUAL WATER SUPPLIES"

640 5

LOCATION: MUNICIPALITY MAHOPAC SECTION \_\_\_\_\_ BLOCK \_\_\_\_\_ LOT 1

WELL OWNER: Milan Builders Shear Hill Rd MAHOPAC NY  
Name Street Address City and Town

WELL DRILLER: Torlish & Sons Maple Ave Armonk NY  
Name Street Address City and Town

CASING DETAILS		YIELD TEST		WATER LEVEL		SCREEN DETAILS	
Length:	31 Feet	Bailed		(measure from land surface)			
		or					
		<input checked="" type="checkbox"/> Pumped	6 Hours	Static: 40	Feet	Make:	
Diameter:	6 Inches	Yield:	20	G.P.M. or Pumped	350	Feet	Length
Kind:	Steel						Slot
							Size
							Diameter
							In.
TOTAL DEPTH OF WELL		400		FEET			

WELL LOG

Depth From Ground Surface	Give description of formations penetrated, such as: peat, silt, sand, gravel, clay, hardpan, shale, sandstone, granite, etc. Include size of gravel (diameter) and sand (fine, medium, coarse), color of material, structure (Loose, packed, cemented, soft, hard). For example: 0 ft. to 27 ft. fine, packed, yellow sand; 27 ft. to 134 ft. gray granite.
0 Ft. to 3 Ft.	HARDPAN
3 Ft. to 210 Ft.	GRAY GRANITE
210 Ft. to 300 Ft.	GREEN GRANITE
300 Ft. to 400 Ft.	GRAY GRANITE
Ft. to Ft.	

Date Well Was Completed 2/15/85 Date of Report 3/10/85

Well Driller Quinn Torlish  
Signature