

41 22 20

CROTON FALLS

6247

73 41 14 #1 2 3

~~73 44 24~~

Westchester County Department of Health
Division of Environmental Sanitation

P988

WELL COMPLETION REPORT

This report is to be completed by well driller and submitted to Health Department, together with laboratory report of analysis of water sample indicating water is of satisfactory bacterial quality, before certificate of construction compliance is issued.

Well construction to be in accordance with Bulletin SD-62
"RULES & REGULATIONS RELATING TO INDIVIDUAL WATER SUPPLIES"

355 5

LOCATION: MUNICIPALITY TOWN OF CARMEL SECTION 159 BLOCK 1 LOT 22.3

WELL OWNER: James Crowley Stebbins Rd Croton Falls N.Y.
Name Street Address City and Town

WELL DRILLER: J. Torlish Sons Maple Ave Armonk N.Y.
Name Street Address City and Town

CASING DETAILS		YIELD TEST		WATER LEVEL		SCREEN DETAILS	
Length:	98 Feet	Bailed	6 Hours	Static:	62 Feet	Make:	
		or Pumped					
Diameter:	6 Inches	Yield:	5 G.P.M.	or Pumped	405 Feet	Length	Slot Size
Kind:	Steel					Diameter	In.

TOTAL DEPTH OF WELL 505 FEET

WELL LOG

Depth From Ground Surface	Give description of formations penetrated, such as: peat, silt, sand, gravel, clay, hardpan, shale, sandstone, granite, etc. Include size of gravel (diameter) and sand (fine, medium, coarse), color of material, structure (Loose, packed, cemented, soft, hard). For example: 0 ft. to 27 ft. fine, packed, yellow sand; 27 ft. to 134 ft. gray granite.
0 Ft. to 87 Ft.	HARD PAN + Boulders
87 Ft. to 210 Ft.	BLACK ROCK
210 Ft. to 335 Ft.	GRAY GRANITE
335 Ft. to 420 Ft.	SALT PEPPER GRANITE
420 Ft. to 465 Ft.	GRAY GRANITE
465 Ft. to 505 Ft.	BLACK ROCK
Ft. to Ft.	
Ft. to Ft.	

Date Well Was Completed Oct 28, 1971 Date of Report Nov 24, 1971
Well Driller James Torlish Signature